Item #	Date	ltem	Assign To	Date Due	Status
		Old Business			
001-01	24-Feb-10	Campus Wide  There needs to be a Contingency for Inclement  Weather for all Work. If the College is closed; there will be no work on Campus.	NMCC	Ongoing	Open
001-03		Campus Wide			
	24-Feb-10	A sign in process will be followed by all. Everyone will sign in and out at Facilities Office daily/	Honeywell & Contractors	Ongoing	Open
	24-Feb-10	One set of Contractor Keys will be availablefor sign out by one Contractor Foremen. They will be returned to Facilities at end of shift.	Honeywell & Contractors	Ongoing	Open
001-04		Campus Wide			
	24-Feb-10	Schedule for determining work schedule.	NMCC	10-Mar-10	Close
	07-Apr-10	Schedule was presented by NMCC and Honeywell forwarded to Sebago.	Honeywell		Close
001-05		Campus Wide			
	24-Feb-10	NMCC has requested the EMS Scheduling Package be sent to NMCC in order to interface with their scheduling program. The Branch is looking into this possibility.	Honeywell Branch Office	24-Mar-10	Open
	21-Apr-10	There may be a licenseing issue. Honeywell to look into it	Honeywell Branch Office		Open
001-07		Andrews Hall			
	24-Feb-10	NMCC has requested we hold off on controls in Boiler Room. This is due to Boiler Room Renovations being designed. New Boilers will be installed this year. Design will change proposed Sequence of Operation.	NMCC	Ongoing	Open
	21-Apr-10	Item to remain pen until NMCC has gone to bid on Boiler Plant renovatins.			Open
001-08		Campus Wide			
	24-Feb-10	NMCC has sent an email of Control Issues and Concerns. This has been forwarded to DDC Group for action.	Honeywell	10-Mar-10	Open
		NMCC has reviewed approx. 80% of Sequences and Drawings(less Christie Complex). They will submit their recommendations to Honeywell.	Honeywell		Open
		Dave Bisson submitted the Drawings for Christie Complex The Sequence is not complete yet	Honeywell		Open
		Occupancy sensors were discussed for the Dining Commons. Dave waill look into it.	Honeywell		Open
	21-Apr-10	Multiple Occupnacy schedules were discussed and agreed upon via emails after the meeting.	Honeywell		Open

Item #	Date	Item	Assign To	Date Due	Status
002-03		Exterior Lighting			
	10-Mar-10	) Two fixtures are still not working. Sebago to Fix	Sebago	Till Completed	Open
002-04		Lighting			
	10-Mar-10	Co-ordination of Lighting for Underground work. Underwood to present no later than 4/21/10 Meeting was scheduled with Sebago and Underwood	Sebago	Till Completed	Open
	07-Apr-10	o) for 1:00PM. Sebago could not make it. Re-Schedule is required.	Honeywell		Close
	23-Apr-10	Meeting was re-scheduled to 5/5 at 100 PM	Honeywell		Close
003-01		Project Schedule			
	10-Mar-10	Revesions will be incorporated and prestented at next	Honeywell	21-Apr-10	Close
	21-Apr-10	meeting  David Bisson presented a revised schedule.	Honeywell		Close
003-02		DDC Sequences			
	10-Mar-10	Control Sequences were presented by Dave Bisson. These will be reveiwed by the Owner.	Honeywell	21-Apr-10	Open
003-03		DDC Sequences			
	10-Mar-10	Owner discussed the need for "Holiday Skip / Snow Day / Vacation Days. They requisted a meeting to review individual building requirements.	Honeywell		Open

7	New Dusiness		
004-01	Project Schedule  21-Apr-10 Barry explained the need to show completed status for the board.	Honeywell	Open
004-02	Dining Commons  21-Apr-10 David Bisson stated the Dinning Commons is to be completed week of April 26.	Honeywell	Open
004-03	Mailman Trades  NMCC explained the Occupancy Sensors int Diesel and 21-Apr-10 Auto Classrooms still are not working properly. They do not sense the occupants in the classroom during classes.	Honeywell	Open
004-04	Exterior Lighting  NMCC wanted to know if it is possible to start on 21-Apr-10 exterior lighting esp. on Wall Packs. This was forwarded to Sebago.	Honeywell	Open

## Northern Maine Community College Minutes

ltem #	Date	Item	Assign	Date	Status
			То	Due	

Next Meeting

Time Date Location

3:00 PM 19-May-10 Facilities Office or To Be Determined